

Unstarted Tasks as of Thu 12/12/19
Karpiuk Lake Butler Residence

| ID | Task Name | Duration | Start | Finish | Predecessors | Notes | Resource Names |
|-----------|-------------------------------|--------------|-------------|--------------|--------------|---------------|----------------|
| 31 | Front Fence Footers | 6 days | Thu 3/14/19 | Thu 3/21/19 | 30 | | Mateo Concrete |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 42 | Mateo Concrete | 100% | 48 hrs | 0 days | Thu 3/14/19 | Thu 3/21/19 | |
| 35 | Front Fence Masonry | 8 days | Mon 3/18/19 | Wed 3/27/19 | 34 | | Kayla Masonry |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 44 | Kayla Masonry | 100% | 64 hrs | 0 days | Mon 3/18/19 | Wed 3/27/19 | |
| 32 | Front Fence Footer Inspection | 1 day | Fri 3/22/19 | Fri 3/22/19 | 31 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Fri 3/22/19 | Fri 3/22/19 | |
| 33 | Front Fence Footer Pour | 1 day | Mon 3/25/19 | Mon 3/25/19 | 32 | | Mateo Concrete |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 42 | Mateo Concrete | 100% | 8 hrs | 0 days | Mon 3/25/19 | Mon 3/25/19 | |
| 36 | Front Fence Lintel Inspection | 1 day | Thu 3/28/19 | Thu 3/28/19 | 35 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Thu 3/28/19 | Thu 3/28/19 | |
| 37 | Front Fence Lintel Pour | 1 day | Fri 3/29/19 | Fri 3/29/19 | 36 | | Kayla Masonry |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 44 | Kayla Masonry | 100% | 8 hrs | 0 days | Fri 3/29/19 | Fri 3/29/19 | |
| 38 | Front Fence Stucco | 5 days | Mon 4/1/19 | Fri 4/5/19 | 37 | | Gomez Stucco |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 11 | Gomez Stucco | 100% | 40 hrs | 0 days | Mon 4/1/19 | Fri 4/5/19 | |
| 105 | Pool Deck Drainage | 2 days | Mon 7/29/19 | Tue 7/30/19 | 104 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 16 hrs | 0 days | Mon 7/29/19 | Tue 7/30/19 | |
| 106 | Pool Deck Slab Prep | 1 day | Wed 7/31/19 | Wed 7/31/19 | 105 | | Kayla Masonry |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 44 | Kayla Masonry | 100% | 8 hrs | 0 days | Wed 7/31/19 | Wed 7/31/19 | |
| 107 | Pool Deck Pre-Treat | 0 days | Wed 7/31/19 | Wed 7/31/19 | 106 | | Pro Tech |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 19 | Pro Tech | 100% | 0 hrs | 0 days | Wed 7/31/19 | Wed 7/31/19 | |
| 108 | Pool Deck Slab Inspection | 1 day | Thu 8/1/19 | Thu 8/1/19 | 107 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Thu 8/1/19 | Thu 8/1/19 | |
| 109 | Pool Deck Slab Pour | 1 day | Fri 8/2/19 | Fri 8/2/19 | 108 | | Mateo Concrete |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 42 | Mateo Concrete | 100% | 8 hrs | 0 days | Fri 8/2/19 | Fri 8/2/19 | |


Unstarted Tasks as of Thu 12/12/19
Karpiuk Lake Butler Residence

| ID | Task Name | Duration | Start | Finish | Predecessors | Notes | Resource Names |
|-----------|--------------------------------------|--------------|--------------|--------------|--------------|---------------|----------------|
| 146 | Road Right of Way Storm Installation | 4 days | Mon 9/30/19 | Thu 10/3/19 | 141 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 32 hrs | 0 days | Mon 9/30/19 | Thu 10/3/19 | |
| 147 | Framing Phase 1 | 5 days | Wed 10/2/19 | Tue 10/8/19 | 140 | | RCM Group LLC |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 22 | RCM Group LLC | 100% | 40 hrs | 0 days | Wed 10/2/19 | Tue 10/8/19 | |
| 145 | Main Storm System Installation | 14 days | Thu 10/3/19 | Tue 10/22/19 | 144 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 112 hrs | 0 days | Thu 10/3/19 | Tue 10/22/19 | |
| 157 | Plumbing Tub set Phae 1 | 7 days | Wed 10/9/19 | Thu 10/17/19 | 147 | | Bluestream |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 12 | Bluestream | 100% | 56 hrs | 0 days | Wed 10/9/19 | Thu 10/17/19 | |
| 148 | Truss Installation | 7 days | Thu 12/19/19 | Fri 12/27/19 | 147 | | |
| 149 | Framing sheathing inspection | 1 day | Mon 12/30/19 | Mon 12/30/19 | 148 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Mon 12/30/19 | Mon 12/30/19 | |
| 150 | Framing Phase 2 second Floor | 8 days | Mon 12/30/19 | Wed 1/8/20 | 148 | | RCM Group LLC |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 22 | RCM Group LLC | 100% | 64 hrs | 0 days | Mon 12/30/19 | Wed 1/8/20 | |
| 152 | Roof Material Delivery | 1 day | Mon 12/30/19 | Mon 12/30/19 | | | |
| 153 | Awning Roof Flashing installation | 2 days | Tue 12/31/19 | Wed 1/1/20 | 152 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 16 hrs | 0 days | Tue 12/31/19 | Wed 1/1/20 | |
| 155 | Roofing | 7 days | Tue 12/31/19 | Wed 1/8/20 | 152 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 56 hrs | 0 days | Tue 12/31/19 | Wed 1/8/20 | |
| 154 | Awning Roof flashing inspection | 1 day | Thu 1/2/20 | Thu 1/2/20 | 153 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Thu 1/2/20 | Thu 1/2/20 | |
| 162 | Generator Installation | 1 day | Mon 1/6/20 | Mon 1/6/20 | | | Zabatt |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 26 | Zabatt | 100% | 8 hrs | 0 days | Mon 1/6/20 | Mon 1/6/20 | |
| 156 | Window and Doors installation | 8 days | Wed 1/8/20 | Fri 1/17/20 | | | Solar Tite |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 25 | Solar Tite | 100% | 64 hrs | 0 days | Wed 1/8/20 | Fri 1/17/20 | |

Unstarted Tasks as of Thu 12/12/19
Karpiuk Lake Butler Residence

| ID | Task Name | Duration | Start | Finish | Predecessors | Notes | Resource Names |
|-----------|-------------------------------------|--------------|-------------|--------------|--------------|---------------|---------------------|
| 151 | Gatherin Room Roof Exhaust | 0 days | Wed 1/8/20 | Wed 1/8/20 | 150 | | Pipeline Mechanical |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 14 | Pipeline Mechanical | 100% | 0 hrs | 0 days | Wed 1/8/20 | Wed 1/8/20 | |
| 158 | Plumbing Tub set Phae 2 | 7 days | Fri 1/10/20 | Mon 1/20/20 | 155 | | Bluestream |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 12 | Bluestream | 100% | 56 hrs | 0 days | Fri 1/10/20 | Mon 1/20/20 | |
| 159 | Rough Mechanical | 10 days | Mon 1/20/20 | Fri 1/31/20 | | | Pipeline Mechanical |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 14 | Pipeline Mechanical | 100% | 80 hrs | 0 days | Mon 1/20/20 | Fri 1/31/20 | |
| 174 | Septic Installation | 5 days | Mon 1/20/20 | Fri 1/24/20 | 156 | | |
| 163 | Rough plumbing inspection | 1 day | Tue 1/21/20 | Tue 1/21/20 | 158 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Tue 1/21/20 | Tue 1/21/20 | |
| 160 | Rough-in electrical | 14 days | Thu 1/30/20 | Tue 2/18/20 | | | LAG Electric |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 13 | LAG Electric | 100% | 112 hrs | 0 days | Thu 1/30/20 | Tue 2/18/20 | |
| 161 | Low Voltage Installation | 10 days | Thu 1/30/20 | Wed 2/12/20 | | | Digital Systems |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 15 | Digital Systems | 100% | 80 hrs | 0 days | Thu 1/30/20 | Wed 2/12/20 | |
| 164 | Rough mechanical inspection | 1 day | Mon 2/3/20 | Mon 2/3/20 | 159 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Mon 2/3/20 | Mon 2/3/20 | |
| 166 | Lightning Suppression Installation | 1 day? | Mon 2/3/20 | Mon 2/3/20 | 159 | | |
| 167 | Polyseal | 2 days | Thu 2/13/20 | Fri 2/14/20 | 161 | | Daniel's Insulation |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 27 | Daniel's Insulation | 100% | 16 hrs | 0 days | Thu 2/13/20 | Fri 2/14/20 | |
| 168 | Site clean up and stucco grade | 0 days | Fri 2/14/20 | Fri 2/14/20 | 167 | | Garys Grading |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 4 | Garys Grading | 100% | 0 hrs | 0 days | Fri 2/14/20 | Fri 2/14/20 | |
| 165 | Rough electrical inspection | 1 day | Wed 2/19/20 | Wed 2/19/20 | 160 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Wed 2/19/20 | Wed 2/19/20 | |
| 169 | Foam Injection Exterior Block Walls | 3 days | Thu 2/20/20 | Mon 2/24/20 | 165 | | Daniel's Insulation |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 27 | Daniel's Insulation | 100% | 24 hrs | 0 days | Thu 2/20/20 | Mon 2/24/20 | |

Unstarted Tasks as of Thu 12/12/19
Karpiuk Lake Butler Residence

| ID | Task Name | Duration | Start | Finish | Predecessors | Notes | Resource Names |
|-----------|-----------------------------------------------------------------------------------------------------------|--------------|-------------|--------------|--------------|---------------|----------------------|
| 170 | Framing inspection | 1 day | Tue 2/25/20 | Tue 2/25/20 | 169 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Tue 2/25/20 | Tue 2/25/20 | |
| 171 | Spray Foam Insulation | 4 days | Wed 2/26/20 | Mon 3/2/20 | 170 | | Daniel's Insulation |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 27 | Daniel's Insulation | 100% | 32 hrs | 0 days | Wed 2/26/20 | Mon 3/2/20 | |
| 173 | Stock drywall | 0 days | Mon 3/2/20 | Mon 3/2/20 | 171 | | FBM |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 28 | FBM | 100% | 0 hrs | 0 days | Mon 3/2/20 | Mon 3/2/20 | |
| 172 | Insulation inspection | 1 day | Tue 3/3/20 | Tue 3/3/20 | 171 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Tue 3/3/20 | Tue 3/3/20 | |
| 175 | Drywall installation | 20 days | Tue 3/3/20 | Mon 3/30/20 | 173 | | RCM Group LLC |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 22 | RCM Group LLC | 100% | 160 hrs | 0 days | Tue 3/3/20 | Mon 3/30/20 | |
| 176 | Stucco | 25 days | Wed 3/4/20 | Tue 4/7/20 | 172 | | Gomez Stucco |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 11 | Gomez Stucco | 100% | 200 hrs | 0 days | Wed 3/4/20 | Tue 4/7/20 | |
| 177 | Drywall finish | 14 days | Tue 3/31/20 | Fri 4/17/20 | 175 | | RCM Group LLC |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 22 | RCM Group LLC | 100% | 112 hrs | 0 days | Tue 3/31/20 | Fri 4/17/20 | |
| 178 | Drywall Hard Prime Coat | 3 days | Mon 4/20/20 | Wed 4/22/20 | 177 | | RCM Group LLC |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 22 | RCM Group LLC | 100% | 24 hrs | 0 days | Mon 4/20/20 | Wed 4/22/20 | |
| 179 | First painting Walls | 7 days | Thu 4/23/20 | Fri 5/1/20 | 178 | | |
| 180 | Tile Flooring install | 30 days | Mon 5/4/20 | Fri 6/12/20 | 179 | | |
| 186 |  Elevator Installation | 4 days | Mon 5/4/20 | Thu 5/7/20 | 179 | | Elevator Solutions |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 30 | Elevator Solutions | 100% | 32 hrs | 0 days | Mon 5/4/20 | Thu 5/7/20 | |
| 187 | Bath wall tile | 14 days | Mon 5/4/20 | Thu 5/21/20 | 179 | | |
| 183 | Deliver trim pack | 0 days | Fri 6/12/20 | Fri 6/12/20 | 180 | | Beaver Trim and Door |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 29 | Beaver Trim and Door | 100% | 0 hrs | 0 days | Fri 6/12/20 | Fri 6/12/20 | |
| 181 | Interior Handrail Install | 6 days | Mon 6/15/20 | Mon 6/22/20 | 180 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 48 hrs | 0 days | Mon 6/15/20 | Mon 6/22/20 | |

Unstarted Tasks as of Thu 12/12/19
Karpiuk Lake Butler Residence

| ID | Task Name | Duration | Start | Finish | Predecessors | Notes | Resource Names |
|------------|-----------------------------------|----------------|--------------------|--------------------|--------------|---------------|------------------------|
| 184 | Trim installation | 10 days | Mon 6/15/20 | Fri 6/26/20 | 183 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 80 hrs | 0 days | Mon 6/15/20 | Fri 6/26/20 | |
| 182 | Staircase Metal Installations | 5 days | Tue 6/23/20 | Mon 6/29/20 | 181 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 40 hrs | 0 days | Tue 6/23/20 | Mon 6/29/20 | |
| 185 | Second First painting | 7 days | Mon 6/29/20 | Tue 7/7/20 | 184 | | |
| 188 | Driveway Cut and Stabilization | 6 days | Wed 7/8/20 | Wed 7/15/20 | 185 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 48 hrs | 0 days | Wed 7/8/20 | Wed 7/15/20 | |
| 195 | Scuppers and Downspouts install | 6 days | Wed 7/8/20 | Wed 7/15/20 | 185 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 48 hrs | 0 days | Wed 7/8/20 | Wed 7/15/20 | |
| 196 | Install garage door | 4 days | Wed 7/8/20 | Mon 7/13/20 | 185 | | Florida Door Solutions |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 34 | Florida Door Solutions | 100% | 32 hrs | 0 days | Wed 7/8/20 | Mon 7/13/20 | |
| 197 | Cabinet installation | 5 days | Wed 7/8/20 | Tue 7/14/20 | 185 | | Artios Cabinets |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 35 | Artios Cabinets | 100% | 40 hrs | 0 days | Wed 7/8/20 | Tue 7/14/20 | |
| 198 | Gathering Room Grill Fabrications | 7 days | Wed 7/8/20 | Thu 7/16/20 | 185 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 56 hrs | 0 days | Wed 7/8/20 | Thu 7/16/20 | |
| 216 | Front Fence Painting | 3 days | Wed 7/8/20 | Fri 7/10/20 | 185 | | |
| 217 | Front Fence Insert Installation | 5 days | Mon 7/13/20 | Fri 7/17/20 | 216 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 40 hrs | 0 days | Mon 7/13/20 | Fri 7/17/20 | |
| 201 | Water Well/Filtration System | 7 days | Tue 7/14/20 | Wed 7/22/20 | 196 | | Patterson's |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 37 | Patterson's | 100% | 56 hrs | 0 days | Tue 7/14/20 | Wed 7/22/20 | |
| 202 | First appliance drop | 2 days | Wed 7/15/20 | Thu 7/16/20 | 197 | | Fergusons |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 38 | Fergusons | 100% | 16 hrs | 0 days | Wed 7/15/20 | Thu 7/16/20 | |
| 189 | Driveway/Sidewalk Chases | 1 day | Thu 7/16/20 | Thu 7/16/20 | 188 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 8 hrs | 0 days | Thu 7/16/20 | Thu 7/16/20 | |

Unstarted Tasks as of Thu 12/12/19
Karpiuk Lake Butler Residence

| ID | Task Name | Duration | Start | Finish | Predecessors | Notes | Resource Names |
|------------|-------------------------------------|----------------|--------------------|--------------------|--------------|---------------|----------------------------|
| 190 | Driveway Sidewalk Curbs | 7 days | Fri 7/17/20 | Mon 7/27/20 | 189 | | Curb Appeal |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 31 | Curb Appeal | 100% | 56 hrs | 0 days | Fri 7/17/20 | Mon 7/27/20 | |
| 199 | Gathering Grill Hood System | 2 days | Fri 7/17/20 | Mon 7/20/20 | 198 | | Pipeline Mechanical |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 14 | Pipeline Mechanical | 100% | 16 hrs | 0 days | Fri 7/17/20 | Mon 7/20/20 | |
| 203 | Trim plumbing | 8 days | Fri 7/17/20 | Tue 7/28/20 | 202 | | Bluestream |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 12 | Bluestream | 100% | 64 hrs | 0 days | Fri 7/17/20 | Tue 7/28/20 | |
| 204 | Trim mechanical | 12 days | Fri 7/17/20 | Mon 8/3/20 | 202 | | Pipeline Mechanical |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 14 | Pipeline Mechanical | 100% | 96 hrs | 0 days | Fri 7/17/20 | Mon 8/3/20 | |
| 206 | Mirror, shelves and Closet Cabinets | 10 days | Fri 7/17/20 | Thu 7/30/20 | 202 | | Owner |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 39 | Owner | 100% | 80 hrs | 0 days | Fri 7/17/20 | Thu 7/30/20 | |
| 218 | Gate and Openers | 1 day? | Mon 7/20/20 | Mon 7/20/20 | 217 | | Florida Door Solutions |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 34 | Florida Door Solutions | 100% | 8 hrs | 0 days | Mon 7/20/20 | Mon 7/20/20 | |
| 200 | Gathering Room Fire System | 2 days | Tue 7/21/20 | Wed 7/22/20 | 199 | | Intergrated Fire Systems |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 36 | Intergrated Fire Systems | 100% | 16 hrs | 0 days | Tue 7/21/20 | Wed 7/22/20 | |
| 191 | Import Rock Material | 2 days | Tue 7/28/20 | Wed 7/29/20 | 190 | | Cemex Agg. |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 32 | Cemex Agg. | 100% | 16 hrs | 0 days | Tue 7/28/20 | Wed 7/29/20 | |
| 192 | Rock Base Installation | 4 days | Thu 7/30/20 | Tue 8/4/20 | 191 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 32 hrs | 0 days | Thu 7/30/20 | Tue 8/4/20 | |
| 193 | Sidewalk and Flat Work Staircases | 4 days | Thu 7/30/20 | Tue 8/4/20 | 191 | | Mateo Concrete |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 42 | Mateo Concrete | 100% | 32 hrs | 0 days | Thu 7/30/20 | Tue 8/4/20 | |
| 207 | Trim bump | 6 days | Fri 7/31/20 | Fri 8/7/20 | 206 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 48 hrs | 0 days | Fri 7/31/20 | Fri 8/7/20 | |
| 205 | Trim electrical | 12 days | Tue 8/4/20 | Wed 8/19/20 | 204 | | LAG Electric |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 13 | LAG Electric | 100% | 96 hrs | 0 days | Tue 8/4/20 | Wed 8/19/20 | |

Unstarted Tasks as of Thu 12/12/19
Karpiuk Lake Butler Residence

| ID | Task Name | Duration | Start | Finish | Predecessors | Notes | Resource Names |
|------------|----------------------------------|----------------|--------------------|--------------------|--------------|---------------|----------------------|
| 194 | Exterior Pavers Installation | 14 days | Wed 8/5/20 | Mon 8/24/20 | 193 | | M.E. Miller General |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 33 | M.E. Miller General | 100% | 112 hrs | 0 days | Wed 8/5/20 | Mon 8/24/20 | |
| 208 | Drywall bump | 5 days | Mon 8/10/20 | Fri 8/14/20 | 207 | | RCM Group LLC |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 22 | RCM Group LLC | 100% | 40 hrs | 0 days | Mon 8/10/20 | Fri 8/14/20 | |
| 210 | Rough clean | 4 days | Mon 8/17/20 | Thu 8/20/20 | 208 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 32 hrs | 0 days | Mon 8/17/20 | Thu 8/20/20 | |
| 209 | Final grade | 10 days | Thu 8/20/20 | Wed 9/2/20 | 205 | | Garys Grading |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 4 | Garys Grading | 100% | 80 hrs | 0 days | Thu 8/20/20 | Wed 9/2/20 | |
| 211 | Swimming Pool Finish | 4 days | Thu 8/20/20 | Tue 8/25/20 | 205 | | Free Style Pools |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 16 | Free Style Pools | 100% | 32 hrs | 0 days | Thu 8/20/20 | Tue 8/25/20 | |
| 212 | Pool Deck Paver installation | 8 days | Wed 8/26/20 | Fri 9/4/20 | 211 | | M.E. Miller General |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 33 | M.E. Miller General | 100% | 64 hrs | 0 days | Wed 8/26/20 | Fri 9/4/20 | |
| 220 | Irrigation | 7 days | Thu 9/3/20 | Fri 9/11/20 | 209 | | |
| 213 | Pool Deck Handrails Installation | 5 days | Mon 9/7/20 | Fri 9/11/20 | 212 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 40 hrs | 0 days | Mon 9/7/20 | Fri 9/11/20 | |
| 214 | Paint bump | 5 days | Mon 9/14/20 | Fri 9/18/20 | 213 | | |
| 221 | Shrub Installation | 5 days | Mon 9/14/20 | Fri 9/18/20 | 220 | | |
| 215 | Final cleaning | 4 days | Mon 9/21/20 | Thu 9/24/20 | 214 | | Faloh Corp |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 1 | Faloh Corp | 100% | 32 hrs | 0 days | Mon 9/21/20 | Thu 9/24/20 | |
| 222 | Poison Building Exterior | 1 day | Mon 9/21/20 | Mon 9/21/20 | 221 | | Pro Tech |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 19 | Pro Tech | 100% | 8 hrs | 0 days | Mon 9/21/20 | Mon 9/21/20 | |
| 223 | Sod Installation | 6 days | Tue 9/22/20 | Tue 9/29/20 | 222 | | S and K |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 40 | S and K | 100% | 48 hrs | 0 days | Tue 9/22/20 | Tue 9/29/20 | |
| 219 | Screen out | 3 days | Fri 9/25/20 | Tue 9/29/20 | 215 | | Solar Tite |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 25 | Solar Tite | 100% | 24 hrs | 0 days | Fri 9/25/20 | Tue 9/29/20 | |

Unstarted Tasks as of Thu 12/12/19
Karpiuk Lake Butler Residence

| ID | Task Name | Duration | Start | Finish | Predecessors | Notes | Resource Names |
|------------|-----------------------------|---------------|--------------------|--------------------|--------------|---------------|--------------------|
| 224 | Final plumbing inspection | 1 day | Wed 9/30/20 | Wed 9/30/20 | 223 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Wed 9/30/20 | Wed 9/30/20 | |
| 225 | Final mechanical inspection | 1 day | Wed 9/30/20 | Wed 9/30/20 | 223 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Wed 9/30/20 | Wed 9/30/20 | |
| 228 | Final Survey | 4 days | Wed 9/30/20 | Mon 10/5/20 | 223 | | Charles Rob |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 7 | Charles Rob | 100% | 32 hrs | 0 days | Wed 9/30/20 | Mon 10/5/20 | |
| 226 | Final electrical inspection | 1 day | Thu 10/1/20 | Thu 10/1/20 | 225 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Thu 10/1/20 | Thu 10/1/20 | |
| 227 | Building final inspection | 1 day | Fri 10/2/20 | Fri 10/2/20 | 226 | | PDCS |
| <i>ID</i> | <i>Resource Name</i> | <i>Units</i> | <i>Work</i> | <i>Delay</i> | <i>Start</i> | <i>Finish</i> | |
| 9 | PDCS | 100% | 8 hrs | 0 days | Fri 10/2/20 | Fri 10/2/20 | |
| 229 | Owner walk thru | 1 day | Tue 10/6/20 | Tue 10/6/20 | 228 | | |